



WET PIPE SPRINKLER SYSTEMS INSPECTION, TESTING, AND MAINTENANCE

Property Name:

Inspector:

Property Address:

Contract No.:

Property Phone Number:

Date:

Inspection Frequency:	Daily	Weekly	Monthly	Quarterly	Annually	Five Years
Inspections: Daily			Valve (Cold Weather/Heating Season Only)			
Yes	No	N/A	Enclosure, not equipped with a low temperature alarm, is inspected during cold weather to verify a minimum temperature of 40°F (4°C)			
Inspections: Weekly			Backflow			
Yes	No	N/A	Isolation valves are in open position and locked or supervised			
Yes	No	N/A	RPA and RPDA — differential-sensing relief valve operating correctly			
			Master Pressure-Regulating Device			
Yes	No	N/A	Downstream pressures are in accordance with design criteria psi			
Yes	No	N/A	Supply pressure is in accordance with design criteria psi			
Yes	No	N/A	Free of damage or leaks			
Yes	No	N/A	Trim in good operating condition			
			Control Valves			
Yes	No	N/A	In the correct (open or closed) position			
Yes	No	N/A	Sealed			
Yes	No	N/A	Accessible			
Yes	No	N/A	Post Indicator Valves (PIVs) are provided with correct wrenches			
Yes	No	N/A	Free from damage or leaks			
Yes	No	N/A	Proper signage			
Inspections: Monthly						
Yes	No	N/A	Gauges are in good operating condition			
Yes	No	N/A	Gauges — normal unsupervised air and nitrogen pressure maintained psi			
			Control Valves (Locked or Supervised)			
Yes	No	N/A	In the correct (open or closed) position			
Yes	No	N/A	Locked or supervised			
Yes	No	N/A	Post Indicator Valves (PIVs) are provided with correct wrenches			
Yes	No	N/A	Accessible			
Yes	No	N/A	Free from damage or leaks			
Yes	No	N/A	Proper signage			

NFPA 25 Handbook (p. 1 of 5)

WET PIPE SPRINKLER SYSTEMS INSPECTION, TESTING, AND MAINTENANCE (Continued)

Inspections: Quarterly

Yes	No	N/A	Waterflow alarm and supervisory devices are free of damage
Yes	No	N/A	Gauges — normal air and nitrogen pressure that is supervised by a constantly attended location is maintained psi
Yes	No	N/A	Gauges — normal water pressure is maintained psi

Alarm Valves/Riser Check

Yes	No	N/A	Gauges — normal water pressure maintained
Yes	No	N/A	Free of damage
Yes	No	N/A	In appropriate open or closed position
Yes	No	N/A	Retard chamber/alarm drains not leaking

Control Valves (Electronically Supervised)

Yes	No	N/A	In the correct (open or closed) position
Yes	No	N/A	Electronically supervised
Yes	No	N/A	Accessible
Yes	No	N/A	Post Indicator Valves (PIVs) are provided with correct wrenches
Yes	No	N/A	Free from damage or leaks
Yes	No	N/A	Proper signage

Fire Department Connections

Yes	No	N/A	Visible and accessible
Yes	No	N/A	Coupling/swivels operate correctly
Yes	No	N/A	Plugs/caps are in place
Yes	No	N/A	Gaskets are not damaged
Yes	No	N/A	Automatic Drain Valve in place and operating properly
Yes	No	N/A	Identification signs are in place
Yes	No	N/A	Interior is clear of obstructions (unless locked)
Yes	No	N/A	Clapper(s) operates correctly
Yes	No	N/A	Check valve is not leaking
Yes	No	N/A	Visible piping supplying the fire department connection is undamaged

Pressure-Reducing Valve

Yes	No	N/A	In the open position and not leaking
Yes	No	N/A	Maintaining downstream pressure
Yes	No	N/A	In good condition, with hand wheel installed and unbroken

Inspections: Annual

Yes	No	N/A	Hydraulic design information sign is securely attached to riser and legible
-----	----	-----	---

WET PIPE SPRINKLER SYSTEMS INSPECTION, TESTING, AND MAINTENANCE (Continued)

Inspections: Annual

Yes	No	N/A
Yes	No	N/A
Yes	No	N/A
Yes	No	N/A
Yes	No	N/A
Yes	No	N/A
Yes	No	N/A
Yes	No	N/A
Yes	No	N/A

Sprinklers (visible)

No damage or leaks
Free of corrosion, foreign material, or paint
Installed in proper orientation
Fluid in glass bulbs
Spare sprinklers — proper number and type, including installation wrench
No paint or coating other than that applied by the manufacturer
Loading — sprinklers are free of dust
Escutcheons/cover plates are present and installed correctly
Minimum clearance between sprinklers and storage

Hangers/Seismic Bracing

Yes	No	N/A
-----	----	-----

Pipes and Fittings (visible)

Yes	No	N/A
Yes	No	N/A
Yes	No	N/A
Yes	No	N/A

In good condition and no external corrosion
No leaks or mechanical damage
Correct alignment — no external loads
Heat trace per manufacturer's requirements

Building

Yes	No	N/A
-----	----	-----

Wet piping not exposed to freezing temperatures

Fire Department Connections

Yes	No	N/A
-----	----	-----

Interior of connection with locked plugs or caps is free of obstructions
--

Inspections: Five Years

Yes	No	N/A
Yes	No	N/A
Yes	No	N/A
Yes	No	N/A

Alarm valve interior including strainers, filters, and restriction orifice
Check valve — internal moves freely and in good condition
Obstruction inspection — no foreign or obstructing material found
Backflow — internal inspection

Test: Quarterly

Yes	No	N/A
Yes	No	N/A
Yes	No	N/A

Alarm devices — water motor gong
Main drain test — if the sole supply is through a backflow preventer or pressure-reducing valve
Static psi Residual psi
Do main drain test results differ more than 10% from previous test?

Master Pressure-Regulating Device

Yes	No	N/A
-----	----	-----

Partial flow test performed to exercise valve

Test: Semiannual

Yes	No	N/A
Yes	No	N/A

Alarm device (vane, paddle, and pressure switch type) — inspector's test or bypass opened and observed flow
Valve supervisory switch(es) function

WET PIPE SPRINKLER SYSTEMS INSPECTION, TESTING, AND MAINTENANCE (Continued)

Test: Annual

Yes	No	N/A	All control valves operated through full range of motion and returned to normal position
Yes	No	N/A	Backflow — forward flow test at a minimum flow rate of the system demand
Yes	No	N/A	Valve status test performed
Yes	No	N/A	Antifreeze solution has been tested
Yes	No	N/A	Sprinkler pressure-reducing valve — partial flow test
Yes	No	N/A	Supervisory switch(es) function

Main Drain Test

			Static psi Residual psi
Yes	No	N/A	Do main drain test results differ more than 10% from previous test?

Master Pressure-Regulating Device

Yes	No	N/A	Full flow test compared to previous test results
-----	----	-----	--

Test: Five Years

Yes	No	N/A	Gauges tested or replaced
Yes	No	N/A	Sprinkler pressure-reducing valve — full flow test compared to previous test results

Fire Department Connections

Yes	No	N/A	Piping from fire department connection to fire department connection check valve has been hydrostatically tested at 150 psi (10 bar) for at least 2 hours
-----	----	-----	---

Routine Maintenance

Yes	No	N/A	Sprinklers tested or replaced per appropriate testing schedule
Yes	No	N/A	OS&Y — stems lubricated annually

Comments

Signature:

Date:

Contractor Name:

Contractor Address:

License/Certification No.:

NFPA 25 Handbook (p. 4 of 5)

WET PIPE SPRINKLER SYSTEMS INSPECTION, TESTING, AND MAINTENANCE (Continued)

This form covers a 6-month period.

Year:

System:

Location:

General

1. If valves are sealed, note "yes" in this block. If any are not sealed, reseal and note "resealed" in this block.
2. Gauges for dry, preaction, and deluge systems must be inspected for normal air and water pressures.
- 3-6. Record pressure readings in psi (bar). A loss of more than 10% should be investigated.
7. Record any notes about the system that the inspector believes to be significant. Place a number in the box and corresponding note in space provided below.

[illegible]

Notes: